

What's Happening Behind the Fence?

Deconstruction:

The final phase will occur in 2015 when the new central plant is in operation.

Sitework:

We are finishing up some of our loose ends and preparing the site for the winter season ahead! We will have very little activity for the site work crews over the winter and we look forward to an early spring so that work can continue on the hardscapes for the project! See you then!

Historic Core:

The selective demolition process is complete in the interior of the Historic Core. Structural framing improvements are well underway. The flood proofing of the lower level with the placement of the concrete low strength material (CLSM) fill is complete and the new first floor concrete slab on grade work is nearly complete at this time. Interior spray foam insulation, wall framing and window installations are also underway!

New Office Building:

The exterior wall framing, sheathing and insulation work is nearly complete. The exterior masonry slate and granite stonework is underway and it looks great! The aluminum curtain wall and glazing work is also underway as we close-in the building for the winter. Interior framing and mechanical, electrical and plumbing (MEP) rough-ins are underway!

Central Plant:

The exterior wall framing, sheathing and roofing work is nearly complete as we also prepare to be closed-in for the winter! The large pieces of equipment for the biomass boiler system are in place and the last of the concrete floor slabs are also complete at this time. Interior walls and MEP rough-in work will get going next!

Safety:

It is a large site, so please be aware of changing conditions!

Panoramic view (looking North) at New Office Building, Historic Core-South Buildings, Hanks, Weeks, DPS / Forensics and the New Central Plant!



CONSTRUCTION

Check us out online!

<http://bgs.vermont.gov/FutureUseWaterbury>

Have Questions?

Reach us by E-mail:

bgs.wsocteam@state.vt.us



PROJECT VIEWS

NOVEMBER 30, 2014

